WILLIAM D PRATT SPORT COURT AND PLAYGROUND

Site Work	\$	21,534.56	Locates, construction fence, site prep and rehab
Hardscaping	\$	135,553.30	Asphalt, ramp and plexi pave surface
Equipment	\$	85,749.79	Court equipment, gaga pits, 9 square, bamboo jungle & backfill
Furniture	\$	26,053.98	Benches, tables, garbage bins
Fencing St. I.	\$	36,099.84	Perimeter of the Sport Court
Softscaping - Ph I	\$	2,691.78	3 Spruce trees (2 others donated by contractor)
GST TOTAL	<u>\$</u> \$	15,384.16 323,067.41	Grant funding and casino proceeds were \$338,000 leaving almost \$15,000
TOTAL	Ş	323,067.41	as a buffer for signs, upgrades and unexpected costs
UPGRADES			as a burier for signs, upgrades and direxpected costs
OFGRADES			
Yellow color on benches and tables	\$	2,756.25	School spirit; Budget allowed early on; too late to change order
Signs for logo and donor recognition	\$	5,543.87	Anticipated, but non-contracted items, budgeted \$9,500; scaled back
	\$	8,300.12	
	•	5,555.	
COST INCREASES			
Plexi Pave surface color	\$	3,294.04	Needed to change colour for anti-glare
Fencing	\$	2,273.25	Shipping/Transportation increase
Shipping for furniture	\$	2,508.33	Shipping/fuel/supply chain
Fuel Surcharge	\$	6,678.00	Direct cost increases of ~6% industry wide deisel, labour & machine rates
Asphalt Fuel surcharge	\$	11,437.44	Direct from supplier: cost/tonne, trucking, base prep/excavation, fuel cost
Water line relocation	\$	6,263.25	Found active irrigation under the Court plot, missed during line locating
Hydrovac	\$	11,945.00	Needed to dig post holes for the fence due to underground conditions
	\$	44,399.31	13.74% of total new budget
TOTAL \$ 375,766.85			
FUNDING			
FUNDING			
Alberta Government Grant	\$	250,000.00	
Flames Foundation Sport Grant	\$	20,000.00	
Parks Foundation Community Grant	\$	30,000.00	
WDP Casino Funds	\$	38,000.00	
Community Donations	\$	44,380.41	
Community Bonations	Y	44,300.41	
TOTA	L Ś	382,380.41	
		,	
	\$	6,613.56	
ADDITIONAL NOTES TO CONSIDER			With costs increasing, the budget planning on many items were either
			paired back or removed all together
Additional soft landscaping	\$	10,000.00	On hold
Equipment storage shed	\$	12,000.00	On hold
Signage for court logo	\$	5,500.00	50% cost reduction
Sport lines on the court	\$	1,400.00	No additional lines over and above what was originally agreed on
Rubber vs gravel for bamboo jungle	\$	28,000.00	Looked in to rubber vs the gravel but this was way outside of the budget
Additional sports equipment			Any new equipment that may be needed, dollar value unknown